

Proyecto  
Hospital SFM

ID	WBS	Task Name	Start	Duration	Finish	2018											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
1	<b>01</b>	<b>NIVEL 01</b>	<b>01-02-18</b>	<b>315 days</b>	<b>17-04-19</b>												
2	01.01	Orden de Proceder	01-02-18	0 days	01-02-18												
3	01.02	Requerimientos Generales	01-02-18	15 days	21-02-18												
4	01.03	Condiciones Existentes	22-02-18	45 days	25-04-18												
5	01.04	Concreto	05-04-18	120 days	19-09-18												
6	01.05	Mampostería	17-05-18	150 days	12-12-18												
7	01.06	Metales	20-09-18	60 days	12-12-18												
8	01.07	Impermeabilizantes	20-09-18	45 days	21-11-18												
9	01.08	Puertas y Ventanas	20-09-18	120 days	06-03-19												
10	01.09	Terminaciones	28-06-18	150 days	23-01-19												
11	01.10	Especialidades	03-01-19	60 days	27-03-19												
12	01.11	Equipos	22-11-18	90 days	27-03-19												
13	01.12	Mobiliario	22-11-18	90 days	27-03-19												
14	01.13	Elevadores y Montacargas	22-11-18	90 days	27-03-19												
15	01.14	Protección Incendios	28-06-18	180 days	06-03-19												
16	01.15	Sistema Hidro-Sanitario	28-06-18	180 days	06-03-19												
17	01.16	Sistema A/A y Extracción	28-06-18	180 days	06-03-19												
18	01.17	Integración Automatizada	06-12-18	90 days	10-04-19												
19	01.18	Sistema Eléctrico	28-06-18	180 days	06-03-19												
20	01.19	Comunicaciones	19-07-18	180 days	27-03-19												
21	01.20	Seguridad	11-10-18	120 days	27-03-19												

Project: Cronograma Base\_v03  
Date: 26-11-17

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

Proyecto  
Hospital SFM

ID	WBS	Task Name	Start	Duration	Finish	2018												
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct			
22	01.21	Movimiento de Tierras	15-03-18	90 days	18-07-18													
23	01.22	Trabajos Exteriores	09-08-18	90 days	12-12-18													
24	01.23	Servicios Públicos (Utilidades)	13-12-18	90 days	17-04-19													
25	01.24	Lavandería y Cocinas	22-11-18	90 days	27-03-19													
26	01.25	Gases Médicos	20-09-18	120 days	06-03-19													
27	01.26	Manejo de Desperdicios	13-12-18	90 days	17-04-19													
28	01.27	Equipos de Manejo de Aguas	22-11-18	90 days	27-03-19													
29	01.28	Generación Eléctrica	13-12-18	90 days	17-04-19													
30	<b>02</b>	<b>NIVEL 02</b>	<b>28-06-18</b>	<b>235 days</b>	<b>22-05-19</b>													
31	02.01	Concreto	28-06-18	90 days	31-10-18													
32	02.02	Mampostería	28-06-18	150 days	23-01-19													
33	02.03	Metales	01-11-18	60 days	23-01-19													
34	02.04	Impermeabilizantes	01-11-18	45 days	02-01-19													
35	02.05	Puertas y Ventanas	01-11-18	120 days	17-04-19													
36	02.06	Terminaciones	09-08-18	150 days	06-03-19													
37	02.07	Especialidades	14-02-19	60 days	08-05-19													
38	02.08	Equipos	03-01-19	90 days	08-05-19													
39	02.09	Mobiliario	03-01-19	90 days	08-05-19													
40	02.10	Elevadores y Montacargas	03-01-19	90 days	08-05-19													
41	02.11	Protección Incendios	09-08-18	180 days	17-04-19													
42	02.12	Sistema Hidro-Sanitario	09-08-18	180 days	17-04-19													






















Project: Cronograma Base\_v03  
Date: 26-11-17

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

Proyecto  
Hospital SFM

ID	WBS	Task Name	Start	Duration	Finish	2018													
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct				
43	02.13	Sistema A/A y Extracción	09-08-18	180 days	17-04-19														
44	02.14	Integración Automatizada	17-01-19	90 days	22-05-19														
45	02.15	Sistema Eléctrico	09-08-18	180 days	17-04-19														
46	02.16	Comunicaciones	30-08-18	180 days	08-05-19														
47	02.17	Seguridad	22-11-18	120 days	08-05-19														
48	02.18	Lavandería y Cocinas	03-01-19	90 days	08-05-19														
49	02.19	Gases Médicos	01-11-18	120 days	17-04-19														
50	<b>03</b>	<b>NIVEL 03</b>	<b>09-08-18</b>	<b>245 days</b>	<b>17-07-19</b>														
51	03.01	Concreto	09-08-18	100 days	26-12-18														
52	03.02	Mampostería	23-08-18	150 days	20-03-19														
53	03.03	Metales	27-12-18	60 days	20-03-19														
54	03.04	Impermeabilizantes	27-12-18	45 days	27-02-19														
55	03.05	Puertas y Ventanas	27-12-18	120 days	12-06-19														
56	03.06	Terminaciones	04-10-18	150 days	01-05-19														
57	03.07	Especialidades	11-04-19	60 days	03-07-19														
58	03.08	Equipos	28-02-19	90 days	03-07-19														
59	03.09	Mobiliario	28-02-19	90 days	03-07-19														
60	03.10	Elevadores y Montacargas	28-02-19	90 days	03-07-19														
61	03.11	Protección Incendios	04-10-18	180 days	12-06-19														
62	03.12	Sistema Hidro-Sanitario	04-10-18	180 days	12-06-19														
63	03.13	Sistema A/A y Extracción	04-10-18	180 days	12-06-19														






















Project: Cronograma Base\_v03  
Date: 26-11-17

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

Proyecto  
Hospital SFM

ID	WBS	Task Name	Start	Duration	Finish	2018											
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct		
64	03.14	Integración Automatizada	14-03-19	90 days	17-07-19												
65	03.15	Sistema Eléctrico	04-10-18	180 days	12-06-19												
66	03.16	Comunicaciones	25-10-18	180 days	03-07-19												
67	03.17	Seguridad	17-01-19	120 days	03-07-19												
68	03.18	Lavandería y Cocinas	28-02-19	90 days	03-07-19												
69	03.19	Gases Médicos	27-12-18	120 days	12-06-19												

Project: Cronograma Base\_v03  
Date: 26-11-17

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

Proyecto  
Hospital SFM

ID	WBS	Task Name	Start	Duration	Finish	2019											
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
1	01	<b>NIVEL 01</b>	<b>01-02-18</b>	<b>315 days</b>	<b>17-04-19</b>	[Gantt bar for NIVEL 01 spanning from Feb 1, 2018 to Apr 17, 2019]											
2	01.01	Orden de Proceder	01-02-18	0 days	01-02-18	[Gantt bar for Orden de Proceder]											
3	01.02	Requerimientos Generales	01-02-18	15 days	21-02-18	[Gantt bar for Requerimientos Generales]											
4	01.03	Condiciones Existentes	22-02-18	45 days	25-04-18	[Gantt bar for Condiciones Existentes]											
5	01.04	Concreto	05-04-18	120 days	19-09-18	[Gantt bar for Concreto]											
6	01.05	Mampostería	17-05-18	150 days	12-12-18	[Gantt bar for Mampostería]											
7	01.06	Metales	20-09-18	60 days	12-12-18	[Gantt bar for Metales]											
8	01.07	Impermeabilizantes	20-09-18	45 days	21-11-18	[Gantt bar for Impermeabilizantes]											
9	01.08	Puertas y Ventanas	20-09-18	120 days	06-03-19	[Gantt bar for Puertas y Ventanas]											
10	01.09	Terminaciones	28-06-18	150 days	23-01-19	[Gantt bar for Terminaciones]											
11	01.10	Especialidades	03-01-19	60 days	27-03-19	[Gantt bar for Especialidades]											
12	01.11	Equipos	22-11-18	90 days	27-03-19	[Gantt bar for Equipos]											
13	01.12	Mobiliario	22-11-18	90 days	27-03-19	[Gantt bar for Mobiliario]											
14	01.13	Elevadores y Montacargas	22-11-18	90 days	27-03-19	[Gantt bar for Elevadores y Montacargas]											
15	01.14	Protección Incendios	28-06-18	180 days	06-03-19	[Gantt bar for Protección Incendios]											
16	01.15	Sistema Hidro-Sanitario	28-06-18	180 days	06-03-19	[Gantt bar for Sistema Hidro-Sanitario]											
17	01.16	Sistema A/A y Extracción	28-06-18	180 days	06-03-19	[Gantt bar for Sistema A/A y Extracción]											
18	01.17	Integración Automatizada	06-12-18	90 days	10-04-19	[Gantt bar for Integración Automatizada]											
19	01.18	Sistema Eléctrico	28-06-18	180 days	06-03-19	[Gantt bar for Sistema Eléctrico]											
20	01.19	Comunicaciones	19-07-18	180 days	27-03-19	[Gantt bar for Comunicaciones]											
21	01.20	Seguridad	11-10-18	120 days	27-03-19	[Gantt bar for Seguridad]											

Project: Cronograma Base\_v03  
Date: 26-11-17

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

Proyecto  
Hospital SFM

ID	WBS	Task Name	Start	Duration	Finish	2019											
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
22	01.21	Movimiento de Tierras	15-03-18	90 days	18-07-18												
23	01.22	Trabajos Exteriores	09-08-18	90 days	12-12-18	■	■										
24	01.23	Servicios Públicos (Utilidades)	13-12-18	90 days	17-04-19		■	■	■	■	■	■					
25	01.24	Lavandería y Cocinas	22-11-18	90 days	27-03-19		■	■	■	■	■						
26	01.25	Gases Médicos	20-09-18	120 days	06-03-19	■	■	■	■	■	■						
27	01.26	Manejo de Desperdicios	13-12-18	90 days	17-04-19		■	■	■	■	■	■					
28	01.27	Equipos de Manejo de Aguas	22-11-18	90 days	27-03-19		■	■	■	■	■						
29	01.28	Generación Eléctrica	13-12-18	90 days	17-04-19		■	■	■	■	■	■					
30	<b>02</b>	<b>NIVEL 02</b>	<b>28-06-18</b>	<b>235 days</b>	<b>22-05-19</b>	—											
31	02.01	Concreto	28-06-18	90 days	31-10-18												
32	02.02	Mampostería	28-06-18	150 days	23-01-19	■	■	■	■	■	■	■					
33	02.03	Metales	01-11-18	60 days	23-01-19	■	■	■	■	■	■						
34	02.04	Impermeabilizantes	01-11-18	45 days	02-01-19	■	■	■	■	■							
35	02.05	Puertas y Ventanas	01-11-18	120 days	17-04-19	■	■	■	■	■	■	■					
36	02.06	Terminaciones	09-08-18	150 days	06-03-19	■	■	■	■	■	■	■					
37	02.07	Especialidades	14-02-19	60 days	08-05-19					■	■	■	■	■			
38	02.08	Equipos	03-01-19	90 days	08-05-19			■	■	■	■	■	■	■			
39	02.09	Mobiliario	03-01-19	90 days	08-05-19			■	■	■	■	■	■	■			
40	02.10	Elevadores y Montacargas	03-01-19	90 days	08-05-19			■	■	■	■	■	■	■			
41	02.11	Protección Incendios	09-08-18	180 days	17-04-19	■	■	■	■	■	■	■	■	■			
42	02.12	Sistema Hidro-Sanitario	09-08-18	180 days	17-04-19	■	■	■	■	■	■	■	■	■			

Project: Cronograma Base\_v03  
Date: 26-11-17

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

Proyecto  
Hospital SFM

ID	WBS	Task Name	Start	Duration	Finish	2019											
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
43	02.13	Sistema A/A y Extracción	09-08-18	180 days	17-04-19												
44	02.14	Integración Automatizada	17-01-19	90 days	22-05-19												
45	02.15	Sistema Eléctrico	09-08-18	180 days	17-04-19												
46	02.16	Comunicaciones	30-08-18	180 days	08-05-19												
47	02.17	Seguridad	22-11-18	120 days	08-05-19												
48	02.18	Lavandería y Cocinas	03-01-19	90 days	08-05-19												
49	02.19	Gases Médicos	01-11-18	120 days	17-04-19												
50	<b>03</b>	<b>NIVEL 03</b>	<b>09-08-18</b>	<b>245 days</b>	<b>17-07-19</b>												
51	03.01	Concreto	09-08-18	100 days	26-12-18												
52	03.02	Mampostería	23-08-18	150 days	20-03-19												
53	03.03	Metales	27-12-18	60 days	20-03-19												
54	03.04	Impermeabilizantes	27-12-18	45 days	27-02-19												
55	03.05	Puertas y Ventanas	27-12-18	120 days	12-06-19												
56	03.06	Terminaciones	04-10-18	150 days	01-05-19												
57	03.07	Especialidades	11-04-19	60 days	03-07-19												
58	03.08	Equipos	28-02-19	90 days	03-07-19												
59	03.09	Mobiliario	28-02-19	90 days	03-07-19												
60	03.10	Elevadores y Montacargas	28-02-19	90 days	03-07-19												
61	03.11	Protección Incendios	04-10-18	180 days	12-06-19												
62	03.12	Sistema Hidro-Sanitario	04-10-18	180 days	12-06-19												
63	03.13	Sistema A/A y Extracción	04-10-18	180 days	12-06-19												





















Project: Cronograma Base\_v03  
Date: 26-11-17

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	

Proyecto  
Hospital SFM

ID	WBS	Task Name	Start	Duration	Finish	2019											
						Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
64	03.14	Integración Automatizada	14-03-19	90 days	17-07-19												
65	03.15	Sistema Eléctrico	04-10-18	180 days	12-06-19												
66	03.16	Comunicaciones	25-10-18	180 days	03-07-19												
67	03.17	Seguridad	17-01-19	120 days	03-07-19												
68	03.18	Lavandería y Cocinas	28-02-19	90 days	03-07-19												
69	03.19	Gases Médicos	27-12-18	120 days	12-06-19												

Project: Cronograma Base\_v03  
Date: 26-11-17

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Critical	
Project Summary		Manual Summary		Critical Split	
Inactive Task		Start-only		Progress	
Inactive Milestone		Finish-only		Manual Progress	